BHILAI STEEL PLANT Details of CSR schemes / Projects for the quarter ending 31/03/2013 BSP Area

New work orders issued during the quarter (Jan to Mar 2013.)

(Amount in ₹ lacs)

Location	Work description	Value of Work (₹Lacs)	Start date	% of work completed	Expd incurred (₹Lacs)	Exp. Completion date
Bhilai/Durg	Camp for disabled persons	4.00	8-1-13	100%	3.99	12-1-13
Bhilai/Durg	Development of garden at Sr. citizen home	9.35	Oct '12	100%	9.09	Mar'13
Bhilai/Durg	Hydro insulation of Sr. citizen home	7.04	Jan'13	100%	7.04	Mar '13
Kurud / Durg	Construction of talab ghat	7.89	Jan'13	50%	4.00	Jun '13
Changori	Const. activity of MSV	34.50	Mar'13	5%-	-	Dec'13
C.G.Govt. State highway	Road side tree plantation 10 KM	134.00	Mar'13	-	-	Apr'16

Ongoing works

(Amount in ₹ lacs)

	T		(Amount in Clacs					
Location	Work description	Work value (Ann. Budget)	Start date	% of work completed	Expd incurred	Exp. completion date		
Bhilai & MSVs	Bhilai Ispat Kalyaan Chikitsalaya, Regular Medical camps in MSVs.	28.00	Apr '12	100%	34.46	Mar'13		
Bhilai	Running of school for under privileged children	31.00	Apr '12	100%	26.15	Mar'13		
Bhilai	Education of Tribal/Honhaar children	45.00	Apr '12	100%	30.37	Mar'13		
Govt. schools around Bhilai	Mid day meal scheme through Akshaya Patra Foundation	110.00	Apr '12	100%	93.32	Mar'13		
Bhilai & MSVs	Various income/skill generation/ activities / woman empowerment	20.00	Apr '12	100%	14.80	Mar'13		
Chhattisgarh State High way Roads	Road side tree plantation 30 KMs	292.00	Jun'08	100%	292.00	June'12		
Chhattisgarh State High way Roads	Road side tree plantation 45 KMs	493.00	Jun'09	90%	470.41	Jun'13		
Chhattisgarh State High way Roads	Road side tree plantation 50 KMs	544.00	Sep'10	90%	507.52	Sep'13		
Model Steel Villages - Bhilai	Infrastr. Develp. in 5 MSVs. (Construction of Community hall, Cultural stage, Swayamsiddha Bhavan, Cremation shed, road etc.)	111.;13	May'11	90%	90.00	May'13		
Village Utai -Durg	Construction of Community hall	49.81	May'11	90%	38.60	May '13		
Bhilai/Durg	Digging of 12 Bore wells	09.73	May'12	100%	8.00	Jun'12		
Durg/Bhilai	Construction of 5 community hall	21.44	Apľ12	75%	6.10	May'13		
Durg/Bhilai	Construction of 4 community toilet	14.49	Apr'12	75%	9.00	Mar'13		
Durg/Bhilai	Hydro insulation of Tribal hostel and BIVV-6	14.00	May'12	100%	13.86	Aug'12		
Durg/Bhilai	Inter MSV sports and Gramin Lokotsava	4.00	Dec'12	100%	3.67	Feb'13		
Durg/Bhilai	RCH	20.00	Apr'12	100%	17.89	Mar'13		