## Raw Materials Division, Kolkata

## **Details of CSR schemes / Projects for the quarter ending December, 2012**

## New work orders issued during the quarter ending December, 2012

Location	Work description	Value of Work(Lacs)	Start date	Exp. / Actual Completion date
Gua Ore Mines (GOM)				
Thakura village	Development of Orchard at Thakura village	4.88	06.10.2012	30.09.2013
Saraswati Sishu Mandir Barsua Valley	Construction of verandah for exising class room for Saraswati Sishu Mandir, Barsua (62'x5')	2.06	06.10.2012	10.01.2013
Taldihi village	Drinking water supply system in Taldihi i.e. digging of tube well	9.65	13.10.2012	14.03.2013

## Ongoing works till the quarter ending December, 2012

Location	Work description	Value of Work (in Rs.)	Actual Start date	% of work completed	Expenditur e incurred (in Rs.)	Expected Completion date
Gua Ore Mines (GOM)						
Thakura village	Development of Orchard	4.88	06.09.2012	50%	2.50	30.09.2013
Peripheral villages	2md Batch for ITI Training	3.96	30.08.2012	Training in	3.96	30.08.2014
(Guasai, Thakura,	for 11 nos. of youth of			progress		
Nuiya, Lipunga,etc)	peripheral villages of Gua					
, , , , , , , , , , , , , , , , , , ,	Ore Mines under CSR					
	activity FY 2012-14					
Kalta Iron Mines (KIM)					1	•
Kalta Basti	Repair of road from	7.45	10.05.2012	30%	2.23	31.03.2013
	Dukantola to Jharatola of					
	MSV, Kalta Basti					
Roxy	Construction of Rest	7.23	01.02.2011	100%	7.23	15.10.2012
	Shelter, Creche & Toilets at					
Kalta Basti	Roxy siding Concrete pavement	5.14	01.02.2012	30%	1.4	31.03.2013
Nalla Dasli	footpath in Kalta Basti	3.14	01.02.2012	30%	1.4	31.03.2013
Toda, Jhirpani and	Construction of open	3.66	10.12.2010	40%	1.2	31.03.2013
Roxy	platform with roof for public	0.00	10.12.2010	1070		01.00.2010
,	gathering in Toda, Jhirpani					
	and Roxy					
Kalta Basti	Digging of 10 nos. of bore	9.98	21.07.2012	100%	8.50	30.11.2012
	well at Toda and Jhirpani					
	village	0.00	22.22.22.42		0.00	00.00.0044
Jhirpani, Kalta Basti,	Sponsorship of students for	3.96	30.08.2012	Training in	3.96	30.08.2014
Purnapani, Roxy, San Roxy	ITI training for 11bnos. Youth of peripheral villages			progress		
NUXY	of Kalta Iron Mines					
Kuteshwar Limestone I				ļ		
Gairtalai	Construction of a room in	2.98	29.08.2012	35%	1.091	28.02.2013
	Gairtalai village					
Barsua Iron Mines (BIM			•	•	1	1
Tinko School	Construction of a boundary	2.21	14.09.2012	90%	Nil	10.01.2013
	wall at Tinko school					
Sashyakela village	Electrification of	14	14.09.2012	90%	Nil	10.01.2013
	Sashyakela village area				ļ	
Saraswati Sishu Mandir	Construction of verandah	2.06	06.10.2012	90%	Nil	10.01.2013
at Barsua Valley	for existing class room for Saraswati Sishu Mandir,					
	Barsua (62'x5')					
	Daisua (UZ AJ )	ļ		<u> </u>		<u> </u>

Sashyakela,Ba Raikela, Deng		Sponsoring of 25 nos. of candidates for ITI Training	16.56	31.08.2012	Training in progress	9.05	31.08.2014
Bandal, Gagai		Garialdates for fire framing			progress		
Chordhara and							
Bolani Ore M	ines (BOM	)	<del>\</del>	'	1	-1	'
Bolani Basti (Munda		Construction of 02 nos. of	7.68	10.01.2012	90%	6.90	31.01.2013
Sahi) and near Bolani		deep bore well with pump					
Bus stand		nunder Bolani Panchayat					
Peripheral villages of		Sponsoring of 16 nos. of	5.72	11.09.2012	Training in	5.72	30.06.2014
Bolani	<b></b>	candidates for ITI Training			progress		
Manoharpur (	<del></del>			10.00.10	000/	0.40	00.00.0040
Digha village	_	supply of pre-fabricated	538.92	10.09.12	20%	240	06.02.2013
Singhbhum,		s for Integrated Development					
Jharkhand	center at	: Digha Village					
Manoharpur	Supply o	Supply of 6950 No. Bicycles		21.08.2012	99.45%	203.7	17.09.2012
Kashipur	De-silting	De-silting of river near Kashipur vill.		07.09.2012	100%	7.83	Completed
MSV Ankua	Providing	g water supply at UPS Ankua	1.17	24.08.2012	100%	1.17	Completed
	& Comm	unity Center & maintenance water supply facilities					
MSV Ankua	at Dholb	on of 8 Nos. of hand pumps il & other peripheral villages chiria CSR (2 <sup>nd</sup> repeat order)	4.11	20.07.2012	100%	4.11	Completed
Chiria &		ship of 38 students from	27.17	23.08.2012	15%	6.79	May, 2014
Peripheral		•	21.11	25.00.2012	1370	0.79	Way, 2014
Villages	Chiria and peripheral villages for ITI training session 2012-14 at Rourkela.						
Chiria &		ship of 77 students from	55.05	23.08.2012	15%	13.76	May, 2014
Peripheral	Chiria ar	nd peripheral villages for ITI					
Villages	training	session 2012-14 at Rourkela					
Chiria &	Sponsorship of 74 students from		52.91	23.08.2012	15%	13.23	May, 2014
Peripheral Villages		nd peripheral villages for ITI session 2012-14 at Rourkela.					
Chiria & Peripheral Villages	Chiria ar	ship of 62 students from and peripheral villages for ITI n session 2011-13 at	40.35	01.06.2011	75%	39.40	May, 2013