Rourkela Steel Plant

Details of CSR schemes / Projects for the quarter ending March, 2015

New work orders issued during the quarter ending March,2015

(Rs. In Lakhs)

Sl	Work description	Value of	Start	Amount	Completion
No		Work	date	spent	date
1	Construction of Road at	17.93	Jan'15	NA	May, 15
	Dandiapalli				
2	Barak at Reserve Police Line	42.77	Jan'15	NA	Sept'15
3	Women empowerment	42.15	Jan'15	NA	Dec'15
4	Free Health centres at Jalda	14.58	Mar'15	NA	Mar'17
	& Chikatmati Village				
5	Cleaning & sanitation of IPD	6.72	Mar'15	NA	Mar'17

Ongoing works till the quarter ending March, 2015

(Rs. In Lakhs)

S1.	Work description	Value	Start	Comple-	Amount	Completion
No		of Work	date	tion %	Spent	date
1	Operation of free health centres	14.58	Mar'15	0.96	0.14	Mar'17
	at Jalda & Chikatmati					
2	Constn. of road at Jhandapahad	99.00	Jan'15	96	95.00	Apr'15
	R S colony					
3	Operation of bi- weekly medical	53.51	Jun'15	85	45.48	Jun'15
	camps at 34 village locations of					
	RSP periphery					
4	Repair/ construction of Road at	85.00	Oct'14	55	47.00	Jul'15
	Luakera					
5	Constn. of Attendant Rest shed	61.08	Mar'15	38	23.00	Jul'15
	at IGH					
6	Constn Gynach ward at RGH	164.38	Sept'14	16.5	27.00	Feb'16
7	Road at Dandiapali	19.86	Jan'15	30	6.00	May,15
8	Constn of Barak at Reserve	42.77	Jan'15	25	10.54	Sept'15
	Police Line					_
9	Cleaning & sanitation of IPD	6.72	Mar'15	3	0.20	Mar'17
10	Sterilization of stray dogs	20.52	Jan'15	22	4.52	Dec'15