



Name of Plant/unit: SAIL-ISP

Details of CSR schemes / Projects for the quarter ending 30/06/2012

New work orders issued during the quarter (April, 12 to June, 12)

No new work order issued during the quarter April'12 to June'12

Ongoing works (Till June, 12)

Location	Work description	Value of Work(Lacs)	Start date	% of work completed	Expenditure incurred	Expected completion date
Burnpur	Construction of 2 class room, toilet facility with connecting corridor at Kishalaya Preparatory School	9.81	25.05.2011	95 %	6.44	31.05.2012
Burnpur	Providing financial assistance for providing morning tiffin to Kishalaya Preparatory School	4.00	15.07.2011	80%	2.65	16.07.2012
Surrounding Burnpur	Organising Inter village Kabaddi & Football tournament	3.50	17.01.2012	100%	3.50	22.02.2012
Surrounding Burnpur	Vocational trg. for village youth	5.50	02.01.2012	80%	2.20	30.06.2012
Asansol	Fin. Aid to RKM for tiffin, dress, educational equipment etc.	3.97	17.10.2011	100%	1.97	31.03.2012
Asansol	Providing computer set, printer, honorium to teacher etc. to RKM free coaching center	3.42	11.07.2012	100%	2.21	31.03.2012
Surrounding Burnpur	Providing 280 nos. desk-bench to different school	9.92	05.03.2012	80%	5.95	05.06.2012
Dhenua	Construction of 40 nos. Low cost sanitation at Dhenua	3.84	05.03.2012	40%	0.38	05.06.2012
Madandih-Kerardih	Renovation of 2km road at Madandih-Kerardih	10.28	05.03.2012	50%	1.03	05.06.2012
Surrounding Burnpur	Providing regular medical facility to the villages through extended OPD	29.98	02.01.2012	50%	10.84	02.01.2013
Narsamuda	Construction of 2 class room at Narsamuda Janakalyan Samity H. S.	8.36	21.03.2012	40%	0.84	21.06.2012
Chelidanga	Development of Green Park Sishu Udyan	2.82	02.02.2012	50%	0.38	02.05.2012
Santa	Deep tube well, pump,	3.22	15.02.2012	70%	1.85	15.05.2012

	overhead tank at Santa					
Hirapur	Construction of shed for cultural activities at Hirapur More	7.32	30.03.2012	20%	0.00	30.05.2012
Narsinghbandh	Renovation of road at Narsinghbandh	7.18	07.03.2012	100%	7.16	07.4.2012
Rahamatnagar	Repair of septic tank road at Rahamatnagar	3.79	09.03.2012	100%	3.78	15.05.2012
Surrounding Burnpur	Maintenance of Model Steel Villages	2.92	30.03.2012	5%	0.00	30.05.2012
Purusottampur	Augmentation & repairing of Shanmara school	3.84	30.03.2012	25%	0.38	30.06.2012